

Inspection No.: QTS-QC-16

Supplier: XXXX

Inspector: Lyle Liu

Date: 9/12/2018

ID	SPEC/TEST NAME 规范/测试名称	SPEC 规范	Unit 单位	(±)	Tolerance 公差			ACTUAL MEASURED READINGS 实际的测量结果										NC
					Tol. Value	LL	UL	1	2	3	4	5	6	7	8	9	10	
1	Useable Width	125	m	(±)	0.5	124.5	125.5	126	130	125								2
2	GSM Weight	250	g/m2	(±)	10	240	260	240	250	260								0
3	Roll Length	Sticker	cm	(±)	10	-10	10	75.4	75	58.5	57.5	81.2	80				4	
								75	80	70								
								OK	OK	NOT OK	NOT OK	NOT OK	NOT OK	-	-	-		-
4	Roll Weight	Sticker	kg	(±)	0.5	-0.5	0.5	30	32	34	36	29					2	
								30	32	33.5								
								OK	OK	OK	NOT OK	NOT OK	-	-	-	-		-

<b>AMERICAN 4 POINTS FABRIC INSPECTION STANDARD REPORT</b>							<b>MAX POINTS /yard2</b>	<b>20</b>	<b>LOT RESULT</b>	<b>OK</b>
265 × 100 / [(1862.5/0.914) × (0.89/0.914)] = 16.0 Points per Sqr.Yard										
Final score per 100 yard2 = total defect score × 100 / [inspected (Length(m)/0.914) × (Width(m)/0.914)]										

#	Roll No.	Length m	Usable Width	1 point	2 points	3 points	4 points	Total Points	Points per m2	Result	Supplier Action
1	293	80	89	1	2	2	1	15	21.1	NOT OK	
2	294	75	89			2		6	9.0	OK	
3	303	81.5	89		2			4	5.5	OK	
4	386	57.5	89	1				1	2.0	OK	
5	373	80	89				3	12	16.9	OK	
6	387	79.5	89	1				1	1.4	OK	
7	283	105	89			3		9	9.6	OK	
8	235	50.5	89		2			4	8.9	OK	
9	239	70.5	89				4	16	25.5	NOT OK	
10	318	64	89			2		6	10.5	OK	
11	498	74.5	89		2			4	6.0	OK	
12	492	64.5	89	1		3		10	17.4	OK	
13	493	51.5	89			1	3	15	32.7	NOT OK	
14	410	84.5	89								
15	409	87	89		2	3		13	16.8	OK	
16	43	85.5	89		4			8	10.5	OK	
17	3	46	89				3	12	29.3	NOT OK	
18	5	85	89			3		9	11.9	OK	
19	54	82.5	89			1		3	4.1	OK	
20	11	76	89	1	2		3	17	25.1	NOT OK	
21	23	46	89				3	12	29.3	NOT OK	
22	32	85	89		34			68	89.9	NOT OK	
23	2	82.5	89			1		3	4.1	OK	
24	346	76	89	1	2		3	17	25.1	NOT OK	
25	106	92.5	89								
<b>T</b>	<b>1862.5</b>	<b>89</b>		<b>6</b>	<b>52</b>	<b>21</b>	<b>23</b>	<b>265</b>	<b>16.0</b>	<b>OK</b>	